

## **CAMP STREET CONSTRUCTION UPDATE**

### **Weekly Construction Update: August 11 to August 18**

Access is open to local residents in the project area with no through traffic during construction operations.



### **Overall Project Summary:** Reconstruct Camp Street from Lancaster St. to Elm Street

- Underground– (Remove and replace existing storm sewer system from Lancaster St. to Elm St. and tie-in portion at 7<sup>th</sup> St.) Late July to Early August
- Grading and Removals – (Remove existing pavement, curb & gutter, and sidewalk from Lancaster St. to Elm St. and begin rebuilding road) Mid August
- Concrete & HMA pavement – (Install new curb & gutter, sidewalk, driveways and HMA driving surface throughout the project) Mid August to Mid September
- Restoration – (Complete project pavement marking and restoration followed by opening to traffic) Mid September

### **Traffic Alerts**

#### **Current Conditions**

- Curb & Gutter/Sidewalk removal from Lancaster St. to Elm St. and grading operations. Access to driveways may only be available from one direction during construction operations (location dependent).

#### **Upcoming Impacts**

- Curb & Gutter, sidewalk, and driveway construction. Access to driveways will be limited during construction operations. Prenotification for driveway closures will be given to property owners in advance.

### **Plan Ahead: Two-week Construction Outlook**

#### **Week of 8/18**

- Begin concrete curb & gutter and sidewalk installation. Access to driveways will be limited. Beware of wet concrete.
- Expect increased construction traffic in the area
- No weekend construction expected

#### **Week of 8/25**

- Continue concrete curb & gutter and sidewalk installation between Lancaster St. and Elm Street.
- Lighter construction traffic expected in the area
- No weekend construction expected

