

CAMP STREET CONSTRUCTION UPDATE

Weekly Construction Update: August 18 to August 25

Access is open to local residents in the project area with no through traffic during construction operations.



Overall Project Summary: Reconstruct Camp Street from Lancaster St. to Elm Street

- Underground— (Remove and replace existing storm sewer system from Lancaster St. to Elm St. and tie-in portion at 7th St.) Late July to Early August
- Grading and Removals – (Remove existing pavement, curb & gutter, and sidewalk from Lancaster St. to Elm St. and begin rebuilding road) Mid August
- Concrete & HMA pavement – (Install new curb & gutter, sidewalk, driveways and HMA driving surface throughout the project) Mid August to Mid September
- Restoration – (Complete project pavement marking and restoration followed by opening to traffic) Mid September

Traffic Alerts

Current Conditions

- Grading operations underway on Camp Street. Access to driveways limited until concrete curb & gutter, sidewalk, and driveway has been completed.

Upcoming Impacts

- Curb & Gutter, sidewalk, and driveway construction. Access to driveways will be restricted until concrete has cured. Parking will be allowed along the completed curb until driveways are reopened.

Plan Ahead: Two-week Construction Outlook

Week of 8/18

- Complete grading and begin concrete curb & gutter and sidewalk installation. Access to driveways will be restricted. Beware of wet concrete.
- Expect increased construction traffic in the area
- No weekend construction expected

Week of 8/25

- Continue concrete curb & gutter and sidewalk installation between Lancaster St. and Elm Street. Driveways expected to be available early in the week.
- Lighter construction traffic expected in the area
- No weekend construction expected

